

## **BRIEF DESCRIPTION OF ON GOING PROJECT**

- |   |          |  |
|---|----------|--|
| <b>1. NAME OF WORK</b>                      | <b>:</b> | <b>CONSTRUCTION OF 1 X 50,000 GALLON CAPACITY FILTRATION PLANT INCL ANCILLARY WORKS FOR RANGAMATI CANTT.</b>                                 |
| <b>2. JOB NO</b>                            | <b>:</b> | <b>70/OTHERS BLDG &amp; STRUCTURES OF 2009-2010</b>  |
| <b>3. a) SANCTION AMOUNT</b>                | <b>:</b> | <b>TK. 1,36,24,000.00</b>  |
| <b>b) 1<sup>ST</sup> ITEM WISE SANCTION</b> | <b>:</b> | <b>TK. 1,49,58,340.00</b>  |
| <b>c) 2<sup>ND</sup> ITEM WISE SANCTION</b> | <b>:</b> | <b>TK. 1,49,86,340.00</b>  |
| <b>4. NAME OF CONTRACTOR</b>                | <b>:</b> | <b>M/S. SADIA BUILDERS</b>   |
| <b>5. CA NO.</b>                            | <b>:</b> | <b>CEA/105 OF 2009-2010</b>  |
| <b>6. CA AMOUNT</b>                         | <b>:</b> | <b>TK. 66,71,462.63 ( Variation Amount Tk. 82,33,006.73)</b>   |
| <b>7. PAYMENT MADE TO CONTRACTOR</b>        | <b>:</b> | <b>TK. 60,23,060.00 ( Payment Due Tk. 22,09,946.73)</b>  |
| <b>8. DATE OF COMMENCEMENT</b>              | <b>:</b> | <b>28-04-2010</b>  |
| <b>9. DATE OF COMPLETION</b>                | <b>:</b> | <b>27-02-2011</b>  |
| <b>10. REVISED DATE COMPLETION</b>          | <b>:</b> | <b>1<sup>ST</sup> EXTENTION : 27-12-2011</b><br><b>2<sup>ND</sup> EXTENTION : 26-03-2012</b><br><b>3<sup>RD</sup> EXTENTION : 31-05-2013</b> |
| <b>11. EXPECTED PROGRESS</b>                | <b>:</b> | <b>96%</b>   |
| <b>12. ACTUAL PROGRESS</b>                  | <b>:</b> | <b>98%</b>   |

## **BRIEF DESCRIPTION OF ON GOING PROJECT**

- |            |   |          |  |
|------------|---|----------|--|
| <b>1.</b>  | <b>NAME OF WORK</b>                         | <b>:</b> | <b>PROVISION OF EXTERNAL ELECTRIC SUPPLY LINE INCL 1 X 200 KVA TRANSFORMER AND WATER SUPPLY LINE (INCLUDING 2 X 30 HP SUBMERSIBLE PUMP, 2 X CENTRIFUGAL PUMP) FOR STRUCTION OF 1 X 50,000 GALLON CAPACITY FILTRATION PLANT AT RANGAMATI CANTT.</b> |
| <b>2.</b>  | <b>JOB NO</b>                               | <b>:</b> | <b>70/OTHERS BLDG &amp; STRUCTURES OF 2009-2010</b>  |
| <b>3.</b>  | <b>a) SANCTION AMOUNT</b>                   | <b>:</b> | <b>TK. 1,36,24,000.00</b>  |
|            | <b>b) 1<sup>ST</sup> ITEM WISE SANCTION</b> | <b>:</b> | <b>TK. -</b>   |
|            | <b>c) 2<sup>ND</sup> ITEM WISE SANCTION</b> | <b>:</b> | <b>TK. -</b>   |
| <b>4.</b>  | <b>NAME OF CONTRACTOR</b>                   | <b>:</b> | <b>M/S. S.R. CORPORATION</b>   |
| <b>5.</b>  | <b>CA NO.</b>                               | <b>:</b> | <b>CEA/104 OF 2011-2012</b>  |
| <b>6.</b>  | <b>CA AMOUNT</b>                            | <b>:</b> | <b>TK. 43,92,498.85</b>  |
| <b>7.</b>  | <b>PAYMENT MADE TO CONTRACTOR</b>           | <b>:</b> | <b>TK. 27,27,000.00 ( Payment Due Tk. 16,65,498.85)</b>  |
| <b>8.</b>  | <b>DATE OF COMMENCEMENT</b>                 | <b>:</b> | <b>23-01-2012</b>  |
| <b>9.</b>  | <b>DATE OF COMPLETION</b>                   | <b>:</b> | <b>22-07-2012</b>  |
| <b>10.</b> | <b>REVISED DATE COMPLETION</b>              | <b>:</b> | <b>30-05-2013</b>  |
| <b>11.</b> | <b>EXPECTED PROGRESS</b>                    | <b>:</b> | <b>88%</b>   |
| <b>12.</b> | <b>ACTUAL PROGRESS</b>                      | <b>:</b> | <b>90%</b>   |

## BRIEF DESCRIPTION OF ON GOING PROJECT

1.	NAME OF WORK	:	SUPPLY & INSTALLATION OF 7 X CHLORINATION ( 1 X CHLONATION PLANT FOR SHAHEED SALAUDDIN CANTT GHATAIL, 4 X CHLONATION PLANT FOR GE (ARMY) MAINT NORTH DHAKA, 1 X CHLONATION PLANT FOR BB AREA UNDER SHAHEED SALAUDDIN CANT & 1 X CHLONATION PLANT FOR RANGAMATI CANTT).
2.	JOB NO	:	70/OTHERS BLDG & STRUCTURES OF 2009-2010
3.	a) SANCTION AMOUNT	:	TK. 1,36,24,000.00
	b) 1 <sup>ST</sup> ITEM WISE SANCTION	:	TK. -
	c) 2 <sup>ND</sup> ITEM WISE SANCTION	:	TK. -
4.	NAME OF CONTRACTOR	:	M/S. NEETI CONSTRUCTION
5.	CA NO.	:	CEA/140 OF 2009-2010
6.	CA AMOUNT	:	TK. 7,71,285.71
7.	PAYMENT MADE TO CONTRACTOR	:	TK. 7,56,740.00
8.	DATE OF COMMENCEMENT	:	30-06-2010
9.	DATE OF COMPLETION	:	29-12-2010
10.	REVISED DATE COMPLETION	:	-
11.	EXPECTED PROGRESS	:	100%
12.	ACTUAL PROGRESS	:	100%

## **BRIEF DESCRIPTION OF ON GOING PROJECT**

- |     |                                       |   |   |
|-----|---------------------------------------|---|---|
| 1.  | NAME OF WORK                          | : | CONSTRUCTION OF 1 X 50,000 GALLON CAPACITY FILTRATION PLANT INCL ANCILLARY WORKS FOR RANGAMATI CANTT. |
| 2.  | JOB NO                                | : | 70/OTHERS BLDG & STRUCTURES OF 2009-2010  |
| 3.  | a) SANCTION AMOUNT                    | : | TK. 1,36,24,000.00  |
|     | b) 1 <sup>ST</sup> ITEM WISE SANCTION | : | TK. 1,49,58,340.00  |
|     | c) 2 <sup>ND</sup> ITEM WISE SANCTION | : | TK. 1,49,86,340.00  |
| 4.  | NAME OF CONTRACTOR                    | : | DR. MD. TAREKH RASUL  |
| 5.  | CA NO.                                | : | CEA/137 OF 2009-2010  |
| 6.  | CA AMOUNT                             | : | TK. 3,50,000.00   |
| 7.  | DATE OF COMMENCEMENT                  | : | 24-06-2010  |
| 9.  | DATE OF COMPLETION                    | : | 23-08-2010 (FOR SUBMISSION OF DRAWING AND DESIGN)   |
| 10. | REVISED DATE COMPLETION               | : | UPTO COMPLETION OF THE JOB, DUE TO TOP SUPERVISION AND SUBMISSION OF AS BUILT DRAWING.                |
| 11. | EXPECTED PROGRESS                     | : | 100%  |
| 12. | ACTUAL PROGRESS                       | : | 96%   |