

RESTRICTED

BRIEF DESCRIPTION OF ON GOING PROJECTS WITH PHOTO (FY 2011-2012)

Ser	Name of Works & Job No	Admin Sanction (Tk in lac)	CA No & Name of Firm	CA Amount	<u>Dt of Comm</u> <u>Dt of Compl</u> Rev dt of Compl	Expected progress as per work progress (%)	Actual progress (%)	Photo	Remarks
1	2	3	4	5	6	7	8	9	10
1.	Construction of 1XQtr Guard (Type 'B') including Furniture & ancillary works for An Inf Bn at BB area under Shaheed Salahuddin Cantt. (Job No. 27/ Others Bldg & Structure of 2011-2012)	130.00	<u>CEA/77 of 2011-2012</u> M/S. Ali Abdullah & Co	Tk. 1,10,00,877.40	<u>28-12-2011</u> <u>27-10-2012</u> 26-12-2012 (1st Ext)	100%	99%		
2.	Construction of 2 nd & 3 rd floor of one living wing and 3 rd & 4 th floor of CH/DH block of under construction SM BK complex including ancillary works for Arty Regt at BB area under Shaheed Salahuddin Cantt (Last Phase). (Job No. 28/Res of 2011-2012)	431.00	<u>CEA/86 of 2011-2012</u> M/S. A. R. Mohammad	Tk. 3,41,77,478.75	<u>18-01-2012</u> <u>17-01-2013</u> 17-03-2013 (1st Ext) 31-05-2013 (2 nd Ext)	91%	58%		

RESTRICTED

RESTRICTED

Ser	Name of Works & Job No	Admin Sanction (Tk in lac)	CA No & Name of Firm	CA Amount	<u>Dt of Comm</u> <u>Dt of Compl</u> Rev dt of Compl	Expected progress as per work progress (%)	Actual progress (%)	Photo	Remarks
1	2	3	4	5	6	7	8	9	10
3.	Construction of 2nd, 3rd & 4th floor of one living wing and ground & 1st floor complete & 2nd floor structure only of other living wing and ground & 1st floor of CH/DH block of under construction SM Bk complex including ancillary works for RE Bn at BB area under Shaheed Salahuddin Cantt (3rd phase). (Job No. 29/Res of 2011-2012)	822.72	<u>CEA/82 of 2011-2012</u> M/S. M N Huda Construction Ltd	Tk. 7,83,22,693.55	<u>26-12-2011</u> <u>25-03-2013</u> <u>20-06-2013</u> (1st Ext)	90%	94%		
4.	Construction of 12 Metre wide Main Road at BB area under Shaheed Salahuddin Cantt (1st phase). (Job No. 30/ Others of 2011-2012)	110.00	<u>CEA/45 of 2011-2012</u> M/S. Ali Abdullah & Co	Tk. 99,98,616.00	<u>27-11-2011</u> <u>26-05-2012</u> <u>30-6-2012</u> (1st Ext) <u>20-10-2012</u> (2 nd Ext)	100%	85%		<i>Pr³cīw emZj Kiv ntqtQ/</i>

RESTRICTED

RESTRICTED

BRIEF DESCRIPTION OF ON GOING PROJECTS WITH PHOTO (FY 2012-2013)

Ser	Name of Works & Job No	Admin Sanction (Tk in lac)	CA No & Name of Firm	CA Amount	<u>Dt of Comm</u> <u>Dt of Compl</u> Rev dt of Compl	Expected progress as per work progress (%)	Actual progress (%)	Photo	Remarks
1	2	3	4	5	6	7	8	9	10
1.	Construction of 2nd floor remaining works, 3rd & 4th floor of one living wing and 2nd, 3rd & 4th floor of CH/DH block of under construction SM BK Complex type 'C' including ancillary works for RE Bn at BB area under Shaheed Salahuddin Cantt (Last phase). (Job No. 35/Res Bldg of 2012-2013)	700.00	<u>CEA/75 of 2012-2013</u> M/S. M N Huda Construction Ltd	Tk. 5,84,62,849.25	<u>30-01-2013</u> 29-01-2014	21%	32%		
2.	Construction of 1 x 36 Bay Gun Garage including ancillary works for AD Regt Arty at BB area under Shaheed Salahuddin Cantt. (Job No. 50/Others Bldg & Structure of 2012-2013)	232.32	<u>CEA/78 of 2012-2013</u> M/S. Firoj Associate	Tk. 2,03,91,705.63	<u>03-02-2013</u> 02-10-2013	22%	25%		

RESTRICTED

RESTRICTED

Ser	Name of Works & Job No	Admin Sanction (Tk in lac)	CA No & Name of Firm	CA Amount	Dt of Comm Dt of Compl Rev dt of Compl	Expected progress as per work progress (%)	Actual progress (%)	Photo	Remarks
1	2	3	4	5	6	7	8	9	10
3.	Construction of 300 M/Tons Capacity 1 X Godown (For Cement/ Furniture) with Prefabricated roof including ancillary works for GE (Army) BBSS at BB area under Shaheed Salahuddin Cantt. (Job No. 51/Others Bldg & Structure of 2012-2013)	120.00	<u>CEA/55 of 2012-2013</u> M/S. Tushar Corporation	Tk. 95,88,563.00	<u>24-01-2013</u> 23-07-2013	45%	38%		
4.	Construction of 1X112 Mrd OR's Qtr (15 storey with 15 storied foundation, 8 Unit in each floor with other facilities in ground floor) including Furniture and ancillary works at BB area under Shaheed Salahuddin Cantt (2 nd Phase). (Job No. 52/Res Bldg of 2012-2013)	2246.05	<u>CEA/150 of 2012-2013</u> M/S. SAM International (Engrs) Ltd	Tk. 20,37,65,811.85	<u>04-03-2013</u> 03-09-2014	08%	12%		

RESTRICTED

RESTRICTED

Ser	Name of Works & Job No	Admin Sanction (Tk in lac)	CA No & Name of <u>Firm</u>	CA Amount	<u>Dt of Comm</u> <u>Dt of Compl</u> <u>Rev dt of</u> <u>Compl</u>	Expected progress as per work progress (%)	Actual progress (%)	Photo	Remarks
1	2	3	4	5	6	7	8	9	10
5.	Construction of MI room (2 storey with 3 storied foundation) including Furniture and ancillary works for 98 Composite Bde at BB area under Shaheed Salahuddin Cantt. (Job No. 53/ Others Bldg & Structure of 2012-2013)	219.63	<u>CEA/113 of 2012-2013</u> M/S. The Consup Structural Builders Ltd	Tk. 1,92,03,697.00	<u>26-02-2013</u> <u>25-02-2014</u>	14%	22%		
6.	Construction of 1X56 Mrd JCO's Qtr (15 storey with 15 storied foundation, 4 Unit in each floor with other facilities in ground floor) including furniture and ancillary works at BB area under Shaheed Salahuddin Cantt (2 nd Phase). (Job No. 54/Res Bldg of 2012-2013)	1439.63	<u>CEA/149 of 2012-2013</u> M/S. SAM International (Engrs) Ltd	Tk. 13,12,23,794.75	<u>04-03-2013</u> <u>03-09-2014</u>	08%	12%		

RESTRICTED

RESTRICTED

Ser	Name of Works & Job No	Admin Sanction (Tk in lac)	CA No & Name of Firm	CA Amount	Dt of Comm Dt of Compl Rev dt of Compl	Expected progress as per work progress (%)	Actual progress (%)	Photo	Remarks
1	2	3	4	5	6	7	8	9	10
7.	Construction of 2nd & 3rd floor of living wing & ground and 1st floor of CH/DH & Recreation room of under Construction SM BK for 6 NCO's & 120 Sainik including ancillary works for 98 Composite Bde at BB area under Shaheed Salahuddin Cantt (Last Phase). (Job No. 55/Res Bldg of 2012-2013)	284.56	<u>CEA/74 of 2012-2013</u> M/S. Advanced Development Engineering & Construction	Tk. 2,47,34,459.00	<u>30-01-2013</u> 29-09-2013	33%	38%		
8.	Construction of 1X'B' Type Qtr including Internal/External services & Furniture for 98 Composite Bde at BB area under Shaheed Salahuddin Cantt. (Job No. 56/Res Bldg of 2012-2013)	170.00	<u>CEA/98 of 2012-2013</u> M/S. The Associates	Tk. 1,33,07,376.60	<u>14-02-2013</u> 13-11-2013	23%	10%		

RESTRICTED

RESTRICTED

Ser	Name of Works & Job No	Admin Sanction (Tk in lac)	<u>CA No & Name of Firm</u>	CA Amount	<u>Dt of Comm Dt of Compl Rev dt of Compl</u>	Expected progress as per work progress (%)	Actual progress (%)	Photo	Remarks
1	2	3	4	5	6	7	8	9	10
9.	Construction of 3X C, 17XD and 16XE Type Qtr (11 storey with 11 storied foundation and car parking in ground floor) including Furniture & ancillary works for Officers of 98 Composite Bde at BB area under Shaheed Salahuddin Cantt (2 nd Phase). (Job No. 59/Res Bldg of 2012-2013)	1919.99	<u>CEA/112 of 2012-2013</u> M N Huda Construction Ltd	Tk. 17,48,63,420.40	<u>24-02-2013</u> <u>23-08-2014</u>	10%	13%		
10.	Construction of 1XQtr Guard (Type 'C') incl Furniture & ancillary works for AD Regt Arty at BB area under Shaheed Salahuddin Cantt. (Job No. 63/ Others Bldg & Structure of 2012-2013)	135.00	<u>CEA/100 of 2012-2013</u> M/S Desh Prokaushali	Tk.1,16,53,787.00	<u>26-02-2013</u> <u>25-11-2013</u>	20%	40%		
11.	Construction of 1X100 Officers Mess & 50 BOQ (11 storey with 11 storied foundation) including Furniture and ancillary works at BB area under Shaheed Salahuddin Cantt (2 nd Phase). (Job No. 75/Res Bldg of 2012-2013)	4786.53	<u>CEA/140 of 2012-2013</u> M/S. Uttaran Construction Company	Tk. 43,49,03,837.40	<u>13-03-2013</u> <u>12-09-2014</u>	6.50%	08%		

RESTRICTED