



**MATERIAL TESTING LABORATORY**  
**MILITARY ENGINEER SERVICES(MES)**

Page No : 304

Copy no : 02

**TEST RESULT FOR COMPRESSIVE STRENGTH OF CONCRETE CYLINDER/CUBE**

Job No : 188/2025-2026 (Con).  
Name of Client : GE (Navy) Khulna.  
Ref ltr no : CEN/235 of 2024-2025/04/E-6 Dt.28 Sep'2025.  
Name of the project : Construction of 1 x 56 'B' Type & 'C' Type Officer's Qtr.  
Status of sample : Cast in situ pile.  
Dt of sample collection: 29 Sep'2025  
Test Standard : ASTM/BS

Sample Specimen: Ht 200mm(8") Dia 100 mm(4")  
Type of Aggregate : Stone  
Brand &Type of Cement : Crown Opc.  
Proportion of Mixture : 1:1.5:3  
Desired Design Strength : 4000 Psi

Ser no.	Date of casting and (Age in days)	Date of Test	Specimen Area Sq inch	Maximum Load (Lbs)	Crushing Strength (Psi)	Average Crushing Strength (Psi)	Remarks
1	22 Sep'2025 (28 days)	19 Oct'2025	12.17	58368.40	4796	Average of Sample 1, 2 & 3  4720	Combined Failure
2			12.17	55844.56	4589		
3			12.17	58122.71	4776		

**Cautions :**

- 1 Samples as supplied to the laboratory have been tested. The laboratory authority does not bear any responsibility as to the representative character of the sample to be tested.
- 2 It is recommended that samples are sent in a sealed cover/packet/container under signature of the competent authority
- 3 In order to avoid fraudulent fabrication of the test result, it is recommended that test reports should be collected by duly authorized person and not by the contractor/supplier.

**Observation on Specimen(if any):**

1

Laboratory Technician

Test Performed By

Vetted By