



MATERIAL TESTING LABORATORY
MILITARY ENGINEER SERVICES(MES)

Page No : 409

Copy no : 02

TEST RESULT FOR COMPRESSIVE STRENGTH OF CONCRETE CYLINDER/CUBE

Job No : 224/2025-2026 (Con).
Name of Client : GE (Air) Tejgaon, Dhaka.
Ref ltr no : CE Air/185 of 2024-2025/18/E-6 Dt.12 Nov'2025.
Name of the project : Construction of 1 X 72 Airmen type Qtr.
Status of sample : 12th floor Column, Lift, Stair & Shear wall.
Dt of sample collection: 17 Nov'2025
Test Standard : ASTM/BS

Sample Specimen: Ht 200mm(8") Dia 100 mm(4")
Type of Aggregate : Stone
Brand & Type of Cement : Seven rings Opc.
Proportion of Mixture : 1:1.25:2.5
Desired Design Strength : 4500 Psi

| Ser no. | Date of casting and (Age in days) | Date of Test | Specimen Area Sq inch | Maximum Load (Lbs) | Crushing Strength (Psi) | Average Crushing Strength (Psi) | Remarks |
|---------|---|--------------|-----------------------------|-----------------------|-------------------------------|---|------------------|
| 1 | 10 Nov'2025 (28 days) | 08 Dec'2025 | 12.17 | 54057.77 | 4442 | Average of Sample 1, 2 & 3 4409 | Combined Failure |
| 2 | | | 12.17 | 50506.52 | 4150 | | |
| 3 | | | 12.17 | 56425.26 | 4636 | | |

Cautions :

- 1 Samples as supplied to the laboratory have been tested. The laboratory authority does not bear any responsibility as to the representative character of the sample to be tested.
- 2 It is recommended that samples are sent in a sealed cover/packet/container under signature of the competent authority
- 3 In order to avoid fraudulent fabrication of the test result, it is recommended that test reports should be collected by duly authorized person and not by the contractor/supplier.

Observation on Specimen(if any):

- 1 As the strength is below the desired design strength, so nec. measures to be taken as per particular specifications of contract.

Laboratory Technician

Test Performed By

Vetted By