



**MATERIAL TESTING LABORATORY**  
**MILITARY ENGINEER SERVICES(MES)**

Page No : 511

Copy no : 02

**TEST RESULT FOR COMPRESSIVE STRENGTH OF CONCRETE CYLINDER/CUBE**

Job No : 245/2025-2026 (Con).

Name of Client : GE (Navy) Khulna.

Ref ltr no : CEN/235 of 2024-2025/14/E-6 Dt.21 Dec'2025.

Name of the project : Construction of Water Reservoir.

Status of sample : Ground Floor Roof Casting.

Dt of sample collection: 22 Dec'2025

Test Standard : ASTM/BS

Sample Specimen: Ht 200mm(8") Dia 100 mm(4")

Type of Aggregate : Stone

Brand &Type of Cement : Crown Opc.

Proportion of Mixture : 1:1.5:3

Desired Design Strength : 4000 Psi

Ser no.	Date of casting and (Age in days)	Date of Test	Specimen Area Sq inch	Maximum Load (Lbs)	Crushing Strength (Psi)	Average Crushing Strength (Psi)	Remarks
1	15 Dec'2025 (28 days)	12 Jan'2026	12.17	40195.89	3303	Average of Sample 1, 2 & 3  3236	Combined Failure
2			12.17	39784.93	3269		
3			12.17	38159.59	3136		

**Cautions :**

- 1 Samples as supplied to the laboratory have been tested. The laboratory authority does not bear any responsibility as to the representative character of the sample to be tested.
- 2 It is recommended that samples are sent in a sealed cover/packet/container under signature of the competent authority
- 3 In order to avoid fraudulent fabrication of the test result, it is recommended that test reports should be collected by duly authorized person and not by the contractor/supplier.

**Observation on Specimen(if any):**

- 1 As the strength is below the desired design strength, so nec. measures to be taken as per particular specifications of contract.

Laboratory Technician

Test Performed By

Vetted By