

ONGOING WORKS FOR
GE (ARMY) MAINT NORTH, DHAKA

SL No	Name of Project	CA No, Name of Contractor & CA Amount	Date of Comm Date of Completion	Progress	Remarks
1.					
1.	<u>Job no-132/Bldg & Structures Of 2010-2011</u> Provision of 2X52 HP Submersible Pump Motor for emergency Water supply of various Deep tube-well under GE (Army) Maint North, Dhaka Cantt. TK 2,44,42,000/-	CEA/166 of 2010-2011 M/S Chowdhury & Co. TK 2,22,30,089/-	<u>28-06-2011</u> 03-12-2012		Application submitted for time extension
2.	<u>Job no-29/Others bldg & Structures Of 2012-2013</u> Provision of 2X52 HP Submersible Pump Motor for emergency Water supply of various Deep tube-well under GE (Army) Maint North, Dhaka Cantt TK- 21,52,000/-	CEA/93 of 2012-2013 M/S R R Enterprise TK 20,75,400/-	<u>12-02-2013</u> 11-08-2013	100%	-
3.	<u>Job no-36/Others bldg & Structures Of 2012-2013</u> Supply & Installation of 1X400X200 mm Dia Deep tube-well incl. Ancillary works for PGR at Dhaka Cantt. TK- 87,73,000/-	CEA/135 of 2012-2013 M/S Oni & Co. TK 81,08,509/-	<u>21-03-2013</u> 20-09-2013	10%	Test Boring Running
4.	<u>Job no-60/Others bldg & Structures Of 2012-2013</u> Supply & Installation of 2x15 HP & 2x30 & 4x20 HP Centrifugal pumping set for different Pump house at Dhaka Cantt. TK-16,00,000/-	CEA/134 of 2012-2013 M/S R R Enterprise TK 14,95,000/-	<u>12-03-2013</u> <u>11-07-2013</u>	100%	-

5.	<u>Job no-85/Others Of 2012-2013</u> Supply of 1x200 KVA Mobile Generator (Trolley Mounted sound proof) & 1 x 200 KVA Transformer for GE (Army) Maint North, Dhaka Cantt. TK- 69,65,000/-	-	-	-	CA not yet received
6.	<u>Job no-111/Offr's/ Of 2012-2013</u> Supply & Installation of 1 x 300 KVA Generator Including Ancillary works for AHQ Officer's Mess at Dhaka Cantt. TK- 75,00,000/-	-	-	-	CA not yet received
7.	<u>Job no-115/Abnormal repair/ Of 2012-2013</u> Renewal/Replacement & Renovation of Remaining Furniture against Abnormal repair for Bldg No-162 & 169 (BOQ) at AHQ Officer's Mess 'A' area Dhaka Cantt. TK- 86,37,000/-	-	-	-	CA not yet received