

MATERIAL TESTING LABORATORY MILITARY ENGINEER SERVICES(MES)

Type of Aggregate

Page No: 228

Copy no: 02

: Stone

TEST RESULT FOR COMPRESSIVE STRENGTH OF CONCRETE CYLINDER/CUBE

Job No : 113/2025-2026 (Con).

Name of Client : GE (Army) South, Dhaka. Sample Specimen: Ht 200mm(8") Dia 100 mm(4")

Ref ltr no : EinC/139 of 2024-2025/09/E-6 Dt.31 Aug' 2025.

Name of the project : Construction of Sainik line. Brand &Type of Cement : Shah Opc. Status of sample : 2nd floor Beam slab. Proportion of Mixture : 1:1.25:2.5

Status of Sample . 2nd noor Beam slab.

Dt of sample collection: 01 Sep'2025 Desired Design Strength : 3500 Psi

Test Standard: ASTM/BS

Ser no.	Date of casting and	Date of Test	Specimen Area	Maximum Load (Lbs)	Crushing Strength	Average Crushing	Remarks
	(Age in days)		Sq inch	(200)	(Psi)	Strength (Psi)	
1			12.17	50595.86	4157	Average of	
2	26 Aug'2025 (28 days)	23 Sep'2025	12.17	53209.04	4372	Sample 1, 2 & 3	Combined Failure
3			12.17	47223.30	3880	4137	

Cautions:

- 1 Samples as supplied to the laboratory have been tested. The laboratory authority does not bear any responsibility as to the representative character of the sample to be tested.
- 2 It is recommended that samples are sent in a sealed cover/packet/container under signature of the competent authority
- In oder to be avoid fraudulent fabrication of the test result, it is recommended that test reports should be collected by duly authorized person and not by the contractor/supplier.

Observation on Specimen(if any):

1

<u>Laboratory Technician</u>	Test Performed By	<u>Vetted By</u>
------------------------------	-------------------	------------------