



**MATERIAL TESTING LABORATORY
MILITARY ENGINEER SERVICE(MES)**

Page No : 379

Copy no : 01

TEST RESULT FOR COMPRESSIVE STRENGTH OF CONCRETE CYLINDER/CUBE

Job No : 146(D)/2025-2026 (Con).
Name of Client : AGE(Army) Rajendrapur.
Ref ltr no : CEA/354 of 2022-2023/53 Dt.24 Nov' 2025.
Name of the project : Construction of 1 x 52 C/D Type Officer's Qtr.
Status of sample : 3th floor roof slab.
Dt of sample collection: 25 Nov'2025
Test Standard : ASTM/BS

Sample Specimen: Ht 200mm(8") Dia 100 mm(4")
Type of Aggregate : Stone
Brand &Type of Cement : Shah Opc.
Proportion of Mixture : 1:1.50:3
Desired Design Strength : 2275 Psi .

Ser no.	Date of casting and (Age in days)	Date of Test	Specimen Area Sq inch	Maximum Load (Lbs)	Crushing Strength (Psi)	Average Crushing Strength (Psi)	Remarks
1	19 Nov'2025 (07 days)	26 Nov'2025	12.17	31086.61	2554	Average of Sample 1, 2 & 3 2544	Combined Failure
2			12.17	30175.32	2479		
3			12.17	31633.39	2599		

Cautions :

- 1 Samples as supplied to the laboratory have been tested. The laboratory authority does not bear any responsibility as to the representative character of the sample to be tested.
- 2 It is recommended that samples are sent in a sealed cover/packet/container under signature of the competent authority
- 3 In order to avoid fraudulent fabrication of the test result, it is recommended that test reports should be collected by duly authorized person and not by the contractor/supplier.

Observation on Specimen(if any):

1

Laboratory Technician

Test Performed By

Vetted By