



MATERIAL TESTING LABORATORY
MILITARY ENGINEER SERVICES(MES)

Page No : 451

Copy no : 02

TEST RESULT FOR COMPRESSIVE STRENGTH OF CONCRETE CYLINDER/CUBE

Job No : 158(D)/2025-2026 (Con).
Name of Client : AGE (Army) Momenshahi.
Ref ltr no : CEA/307 of 2021-2022/84/E-6 Dt.30 Nov'2025.
Name of the project : Construction of 1 X 8 'B' type Officer's Qtr.
Status of sample : 4th floor roof Beam & Slab.
Dt of sample collection: 01 Dec'2025
Test Standard : ASTM/BS

Sample Specimen: Ht 200mm(8") Dia 100 mm(4")
Type of Aggregate : Stone
Brand &Type of Cement : Amancem Opc.
Proportion of Mixture : 1:1.5:3
Desired Design Strength : 3500 Psi

Ser no.	Date of casting and (Age in days)	Date of Test	Specimen Area Sq inch	Maximum Load (Lbs)	Crushing Strength (Psi)	Average Crushing Strength (Psi)	Remarks
1	24 Nov'2025 (28 days)	22 Dec'2025	12.17	50656.56	4162	Average of Sample 1 & 3 4301	Combined Failure
2			12.17	60156.76	4943		
3			12.17	54028.34	4439		

Cautions :

- 1 Samples as supplied to the laboratory have been tested. The laboratory authority does not bear any responsibility as to the representative character of the sample to be tested.
- 2 It is recommended that samples are sent in a sealed cover/packet/container under signature of the competent authority
- 3 In order to avoid fraudulent fabrication of the test result, it is recommended that test reports should be collected by duly authorized person and not by the contractor/supplier.

Observation on Specimen(if any):

1

Laboratory Technician

Test Performed By

Vetted By