



MATERIAL TESTING LABORATORY
MILITARY ENGINEER SERVICES(MES)

Page No : 452

Copy no : 02

TEST RESULT FOR COMPRESSIVE STRENGTH OF CONCRETE CYLINDER/CUBE

Job No : 159(D)/2025-2026 (Con).

Name of Client : AGE (Army) Momenshahi.

Ref ltr no : CEA/262 of 2022-2023/60/E-6 Dt.30 Nov'2025.

Name of the project : Construction of 1 X 660 SMBK and CH/DH with Recreation room.

Status of sample : Isolated footing.

Dt of sample collection: 01 Dec'2025

Test Standard : ASTM/BS

Sample Specimen: Ht 200mm(8") Dia 100 mm(4")

Type of Aggregate : Stone

Brand &Type of Cement : Amancem Opc.

Proportion of Mixture : 1:1.25:2.50

Desired Design Strength : 4000 Psi

Ser no.	Date of casting and (Age in days)	Date of Test	Specimen Area Sq inch	Maximum Load (Lbs)	Crushing Strength (Psi)	Average Crushing Strength (Psi)	Remarks
1	24 Nov'2025 (28 days)	22 Dec'2025	12.17	57901.32	4758	Average of Sample 1, 2 & 3 4656	Combined Failure
2			12.17	55395.27	4552		
3			12.17	56693.86	4658		

Cautions :

- 1 Samples as supplied to the laboratory have been tested. The laboratory authority does not bear any responsibility as to the representative character of the sample to be tested.
- 2 It is recommended that samples are sent in a sealed cover/packet/container under signature of the competent authority
- 3 In order to avoid fraudulent fabrication of the test result, it is recommended that test reports should be collected by duly authorized person and not by the contractor/supplier.

Observation on Specimen(if any):

1

Laboratory Technician

Test Performed By

Vetted By