



**MATERIAL TESTING LABORATORY
MILITARY ENGINEER SERVICES(MES)**

Page No : 405

Copy no : 01

TEST RESULT FOR COMPRESSIVE STRENGTH OF CONCRETE CYLINDER/CUBE

Job No : 175(D)/2025-2026 (Con).
Name of Client : GE (Navy) Khulna.
Ref ltr no : EinC/183 of 2022-2023/81/E-6 Dt.30 Nov'2025.
Name of the project : Construction of 1 x officers residence.
Status of sample : 7th floor column.
Dt of sample collection: 04 Dec'2025
Test Standard : ASTM/BS

Sample Specimen: Ht 200mm(8") Dia 100 mm(4")
Type of Aggregate : Stone
Brand &Type of Cement : Elephant Opc.
Proportion of Mixture : 1:2.648:2.505 (Admixture)
Desired Design Strength : 2925 Psi

Ser no.	Date of casting and (Age in days)	Date of Test	Specimen Area Sq inch	Maximum Load (Lbs)	Crushing Strength (Psi)	Average Crushing Strength (Psi)	Remarks
1	28 Nov'2025 (07 days)	05 Dec'2025	12.17	38981.73	3203	Average of Sample 1, 2 & 3 3115	Combined Failure
2			12.17	38691.37	3179		
3			12.17	36055.86	2963		

Cautions :

- 1 Samples as supplied to the laboratory have been tested. The laboratory authority does not bear any responsibility as to the representative character of the sample to be tested.
- 2 It is recommended that samples are sent in a sealed cover/packet/container under signature of the competent authority
- 3 In order to be avoid fraudulent fabrication of the test result ,it is recommended that test reports should be collected by duly authorized person and not by the contractor/supplier.

Observation on Specimen(if any):

1

Laboratory Technician

Test Performed By

Vetted By