



**MATERIAL TESTING LABORATORY
MILITARY ENGINEER SERVICES(MES)**

Page No: 263

Copy no : 01

TEST RESULT FOR COMPRESSIVE STRENGTH OF CONCRETE CYLINDER/CUBE

Job No : 177/2025-2026 (Con).
Name of Client : AGE (Army) Rajendrapur.
Ref ltr no : CEA/437 of 2024-2025/27/E-6 Dt.21 Sep'2025.
Name of the project : Construction of 1 x Composite Workshop.
Status of sample : Pile cap & Strut ties.
Dt of sample collection: 22 Sep'2025
Test Standard : ASTM/BS

Sample Specimen: Ht 200mm(8") Dia 100 mm(4")
Type of Aggregate : Stone
Brand &Type of Cement : Crown Opc.
Proportion of Mixture : 1:1.5:3
Desired Design Strength : 3500 Psi.

| Ser no. | Date of casting and (Age in days) | Date of Test | Specimen Area Sq inch | Maximum Load (Lbs) | Crushing Strength (Psi) | Average Crushing Strength (Psi) | Remarks |
|---------|--------------------------------------|--------------|-----------------------------|-----------------------|-------------------------------|---|------------------|
| 1 | 06 Sep'2025 (28 days) | 04 Oct'2025 | 12.17 | 49927.53 | 4103 | Average of Sample 1, 2 & 3 4120 | Combined Failure |
| 2 | | | 12.17 | 50223.70 | 4127 | | |
| 3 | | | 12.17 | 50269.27 | 4131 | | |

Cautions :

- 1 Samples as supplied to the laboratory have been tested. The laboratory authority does not bear any responsibility as to the representative character of the sample to be tested.
- 2 It is recommended that samples are sent in a sealed cover/packet/container under signature of the competent authority
- 3 In order to avoid fraudulent fabrication of the test result ,it is recommended that test reports should be collected by duly authorized person and not by the contractor/supplier.

Observation on Specimen(if any):

1

Laboratory Technician

Test Performed By

Vetted By

Note:[1 Mpa=145 psi, 1kg/cm²=14.223 Psi]

