



MATERIAL TESTING LABORATORY
MILITARY ENGINEER SERVICES(MES)

Page No: 421

Copy no : 01

TEST RESULT FOR COMPRESSIVE STRENGTH OF CONCRETE CYLINDER/CUBE

Job No : 186(D)/2025-2026 (Con).
Name of Client : GE (Army) Cumilla.
Ref ltr no : CEA/256 of 2022-2023/64/E-6 Dt.08 Dec'2025.
Name of the project : Construction of 1 X 56 family Qtr.
Status of sample : Ground floor column.
Dt of sample collection: 09 Dec'2025
Test Standard : ASTM/BS

Sample Specimen : Ht 200mm(8") Dia 100 mm(4")
Type of Aggregate : Stone
Brand &Type of Cement : Royal Opc.
Proportion of Mixture : 1:1.25:2.5
Desired Design Strength : 2600 Psi

Ser no.	Date of casting and (Age in days)	Date of Test	Specimen Area Sq inch	Maximum Load (Lbs)	Crushing Strength (Psi)	Average Crushing Strength (Psi)	Remarks
1	03 Dec'2025 (07 days)	10 Dec'2025	12.17	27278.25	2241	Average of Sample 1 & 2 2065	Combined Failure
2			12.17	22976.14	1888		
3			12.17	12407.45	1020		

Cautions :

- 1 Samples as supplied to the laboratory have been tested. The laboratory authority does not bear any responsibility as to the representative character of the sample to be tested.
- 2 It is recommended that samples are sent in a sealed cover/packet/container under signature of the competent authority
- 3 In order to avoid fraudulent fabrication of the test result, it is recommended that test reports should be collected by duly authorized person and not by the contractor/supplier.

Observation on Specimen(if any):

- 1 As the strength is below the desired design strength, so nec. measures to be taken as per particular specifications of contract.

Laboratory Technician

Test Performed By

Vetted By

Note:[1 Mpa=145 psi, 1kg/cm2=14.223 Psi]