



MATERIAL TESTING LABORATORY
MILITARY ENGINEER SERVICES(MES)

Page No : 76

Copy no : 02

TEST RESULT FOR COMPRESSIVE STRENGTH OF CONCRETE CYLINDER/CUBE

Job No : 21/2024-2025 (Con).
Name of Client : GE (Navy) Khulna.
Ref ltr no : EinC/138 of 2023-2024/70/E-6 Dt.09 July'2025.
Name of the project : Construction of 1 x OR's/Equivalent Resedential Building.
Status of sample : 4th floor roof.
Dt of sample collection: 10 July'2025
Test Standard : ASTM/BS

Sample Specimen: Ht 200mm(8") Dia 100 mm(4")
Type of Aggregate : Stone
Brand &Type of Cement : Seven Rings Opc.
Proportion of Mixture : 1:1.5:3
Desired Design Strength : 3600 Psi

Ser no.	Date of casting and (Age in days)	Date of Test	Specimen Area Sq inch	Maximum Load (Lbs)	Crushing Strength (Psi)	Average Crushing Strength (Psi)	Remarks
1	05 July'2025 (28 days)	02 Aug'2025	12.17	51779.61	4255	Average of Sample 1, 2 & 3 4147	Combined Failure
2			12.17	52047.63	4277		
3			12.17	47580.65	3910		

Cautions :

- 1 Samples as supplied to the laboratory have been tested. The laboratory authority does not bear any responsibility as to the representative character of the sample to be tested.
- 2 It is recommended that samples are sent in a sealed cover/packet/container under signature of the competent authority
- 3 In oder to be avoid fraudulent fabrication of the test result ,it is recommended that test reports should be collected by duly authorized person and not by the contractor/supplier.

Observation on Specimen(if any):

1

Laboratory Technician

Test Performed By

Vetted By