



**MATERIAL TESTING LABORATORY**  
**MILITARY ENGINEER SERVICES(MES)**

Page No : 432

Copy no : 01

**TEST RESULT FOR COMPRESSIVE STRENGTH OF CONCRETE CYLINDER/CUBE**

Job No : 234/2025-2026 (Con).  
Name of Client : GE (Army) CMH, Dhaka.  
Ref ltr no : CEA/105 of 2025-2026/08/E-6 Dt.11 Dec'2025.  
Name of the project : Construction of Multistoried Hospital Bldg.  
Status of sample : Pile cap.  
Dt of sample collection: 14 Dec'2025  
Test Standard : ASTM/BS

Sample Specimen: Ht 200mm(8") Dia 100 mm(4")  
Type of Aggregate : Stone  
Brand &Type of Cement : Crown Opc.  
Proportion of Mixture : 1:1.25:2.5  
Desired Design Strength : 3575 Psi

Ser no.	Date of casting and (Age in days)	Date of Test	Specimen Area Sq inch	Maximum Load (Lbs)	Crushing Strength (Psi)	Average Crushing Strength (Psi)	Remarks
1	08 Dec'2025 (07 days)	15 Dec'2025	12.17	40746.18	3348	Average of Sample 1, 2 & 3  3397	Combined Failure
2			12.17	39675.52	3260		
3			12.17	43594.07	3582		

**Cautions :**

- 1 Samples as supplied to the laboratory have been tested. The laboratory authority does not bear any responsibility as to the representative character of the sample to be tested.
- 2 It is recommended that samples are sent in a sealed cover/packet/container under signature of the competent authority
- 3 In order to avoid fraudulent fabrication of the test result, it is recommended that test reports should be collected by duly authorized person and not by the contractor/supplier.

**Observation on Specimen(if any):**

- 1 As the strength is below the desired design strength, so nec. measures to be taken as per particular specifications of contract.

Laboratory Technician

Test Performed By

Vetted By