



MATERIAL TESTING LABORATORY
MILITARY ENGINEER SERVICES(MES)

Page No : 490

Copy no : 02

TEST RESULT FOR COMPRESSIVE STRENGTH OF CONCRETE CYLINDER/CUBE

Job No : 234/2025-2026 (Con).
Name of Client : GE (Army) CMH, Dhaka.
Ref ltr no : CEA/105 of 2025-2026/08/E-6 Dt.11 Dec'2025.
Name of the project : Construction of Multistoried Hospital Bldg.
Status of sample : Pile cap.
Dt of sample collection: 14 Dec'2025
Test Standard : ASTM/BS

Sample Specimen: Ht 200mm(8") Dia 100 mm(4")
Type of Aggregate : Stone
Brand &Type of Cement : Crown Opc.
Proportion of Mixture : 1:1.25:2.5
Desired Design Strength : 5500 Psi

Ser no.	Date of casting and (Age in days)	Date of Test	Specimen Area Sq inch	Maximum Load (Lbs)	Crushing Strength (Psi)	Average Crushing Strength (Psi)	Remarks
1	08 Dec'2025 (28 days)	05 Jan'2026	12.17	74663.31	6135	Average of Sample 1 & 2 6094	Combined Failure
2			12.17	73662.28	6053		
3			12.17	85560.93	7030		

Cautions :

- 1 Samples as supplied to the laboratory have been tested. The laboratory authority does not bear any responsibility as to the representative character of the sample to be tested.
- 2 It is recommended that samples are sent in a sealed cover/packet/container under signature of the competent authority
- 3 In order to avoid fraudulent fabrication of the test result, it is recommended that test reports should be collected by duly authorized person and not by the contractor/supplier.

Observation on Specimen(if any):

1

Laboratory Technician

Test Performed By

Vetted By