



MILITARY ENGINEER SERVICES (MES)

M E S
Material Testing
Laboratory

MATERIAL TESTING LABORATORY

Mobile: 01769-012888, <http://mes.org.bd>

TEST RESULT FOR COMPRESSIVE STRENGTH OF CONCRETE CYLINDER/CUBE

Job No : 382/2025-2026 (Con). Type of Aggregate : Stone
 Send by : GE (Navy) Khulna. Brand & Type of Cement : Crown Opc.
 Ref. No : CEN/63 of 2025-2026 /14/E-6 Dt.02 Jun'2026. Proportion of Mixture : 1:1.5:3
 Project : Construction of Sub-Station. Desired Design Strength : 3500 Psi
 Sample : Concrete Cylinder Date of Sample Collection : 03/06/2026
 Location : Ground floor roof slab. Date of Test : 24/06/2026
 Test : Compressive Strength Test of Concrete Cylinder [ASTM C39]

TEST REPORT

SL No.	Date of casting as per the letter	Specimen Designation/ Frog Mark	Specimen Area	Maximum Load	Crushing Strength	Average Crushing Strength	Mode of Failure
1	27 May'2026 (28 days)		(Sq. in)	(Lb)	(Psi)	(Psi)	
2		GE (Navy)	12.17	23337.57	1918	1793 (12.36 Mpa) (126.06 kg/cm ²)	Combined *
		GE (Navy)	12.17	21440.08	1762		Combined *
3		GE (Navy)	12.17	20672.31	1699		Combined *

Note: Samples were received in sealed condition.

*Combined = Mortar and Aggregate Failure.

Observation on Specimen(if any):

- As the strength is below the desired design strength, so nec. measures to be taken as per particular specifications of contract.



Report Prepared by :

Test Performed by :

Countersigned by :

MD. IKBAL HOSSEN
SAE B/R
AHQ E in C's Br
Wks Dte, Dhaka Cantt.

AHASAN HABIB
AE B/R
Actg SO-III (Lab)
AHQ E in C's Br
Wks Dte, Dhaka Cantt.

MD ATIKUR RAHMAN
MAJOR
OIC (Lab)
AHQ E in C's Br
Wks Dte, Dhaka Cantt.

[1 Mpa=145 psi, 1kg/cm²=14.223 Psi]

Important Note:

- Samples as supplied to the laboratory have been tested. The laboratory authority does not bear any responsibility as to the representative character of the
- It is recommended that samples are sent in a sealed cover/packet/container under signature of the competent authority
- In order to be avoid fraudulent fabrication of the test result, it is recommended that test reports should be collected by duly authorized person and not by the contractor/supplier.

