



MILITARY ENGINEER SERVICES (MES)

M E S
Material Testing
Laboratory

MATERIAL TESTING LABORATORY

Mobile: 01769-012888, <http://mes.org.bd>

TEST RESULT FOR COMPRESSIVE STRENGTH OF CONCRETE CYLINDER/CUBE

Job No	: 402(D)/2025-2026 (Con).	Type of Aggregate	: Stone
Send by	: GE (Air) Tejgaon, Dhaka.	Brand & Type of Cement	: Crown Opc.
Ref. No	: CE Air/201 of 2025-2026/12/E-6 Dt.21 Jun'26.	Proportion of Mixture	: 1:1.25:2.5
Project	: Construction of Medical Sqn.	Desired Design Strength	: 2800 Psi
Sample	: Concrete Cylinder	Date of Sample Collection	: 25/06/2026
Location	: 8th floor column.	Date of Test	: 28/06/2026
Test	: Compressive Strength Test of Concrete Cylinder [ASTM C39]		

TEST REPORT

SL No.	Date of casting as per the letter	Specimen Designation/ Frog Mark	Specimen Area	Maximum Load	Crushing Strength	Average Crushing Strength	Mode of Failure
			(Sq. in)	(Lb)	(Psi)	(Psi)	
1	21 Jun'2026 (07 days)	GE (Air)	12.17	36032.50	2961	2768 (19.08 Mpa) (194.61 kg/cm ²)	Combined *
2		GE (Air)	12.17	34283.68	2817		Combined *
3		GE (Air)	12.17	30736.65	2526		Combined *

Note: Samples were received in sealed condition.

*Combined = Mortar and Aggregate Failure.

Observation on Specimen(if any):

- As the strength is below the desired design strength, so nec. measures to be taken as per particular specifications of contract.

Report Prepared by :

Test Performed by :

Countersigned by :

MD IKBAL HOSEN
SAE B/R
AHQ E in C's Br
Wks Dte, Dhaka Cantt.

AHASAN HABIB
AE B/R
Actg SO-III (Lab)
AHQ E in C's Br
Wks Dte, Dhaka Cantt.

MD ATIKUR RAHMAN
MAJOR
OIC (Lab)
AHQ E in C's Br
Wks Dte, Dhaka Cantt.

[1 Mpa=145 psi, 1kg/cm²=14.223 Psi]

Important Note:

- Samples as supplied to the laboratory have been tested. The laboratory authority does not bear any responsibility as to the representative character of the
- It is recommended that samples are sent in a sealed cover/packet/container under signature of the competent authority
- In order to be avoid fraudulent fabrication of the test result, it is recommended that test reports should be collected by duly authorized person and not by the contractor/supplier.

