

Ref ltr no

## MATERIAL TESTING LABORATORY **MILITARY ENGINEER SERVICES(MES)**

Page No: 634

Copy no : 02

## TEST RESULT FOR COMPRESSIVE STRENGTH OF CONCRETE CYLINDER/CUBE

Job No : 429/2024-2025 (Con). Name of Client

: GE (Navy) Khulna.

: EinC/138 of 2023-2024/50/E-6 Dt.20 Jan'2025.

: Construction of 1 x OR'S/Equivalent Residential Building. Name of the project

Status of sample : Ground floor Column.

Dt of sample collection: 21 Jan'2025

Test Standard : ASTM/BS

Sample Specimen: Ht 200mm(8") Dia 100 mm(4") Type of Aggregate : Stone Brand & Type of Cement : Seven rings Opc. Proportion of Mixture : 1:1.5:3 Desired Design Strength : 3600 Psi

Ser no.	Date of casting	Date of Test	Specimen	Maximum Load	Crushing	Average	Remarks
	and		Area	(Lbs)	Strength	Crushing	
	(Age in days)		Sq inch		(Psi)	Strength	
						(Psi)	
1			12.17	51818.46	4258	Average of	
2	15 Jan'2025 (28 days)	12 Feb'2025	12.17	53276.52	4378	Sample 1 & 2	Combined Failure
3			12.17	43092.86	3541	4318	

Cautions :

1 Samples as supplied to the laboratory have been tested. The laboratory authority does not bear any responsibility as to the representative character of the sample to be tested.

2 It is recommended that samples are sent in a sealed cover/packet/container under signature of the competent authority

3 In oder to be avoid fraudulent fabrication of the test result, it is recommended that test reports should be collected by duly authorized person and not by the contractor/supplier.

## **Observation on Specimen(if any):**

1

Laboratory Technician

Test Performed By

Vetted By

Note: [1 Mpa=145 psi, 1kg/cm2=14.223 Psi]