



MATERIAL TESTING LABORATORY
MILITARY ENGINEER SERVICES(MES)

Page No : 123

Copy no : 02

TEST RESULT FOR COMPRESSIVE STRENGTH OF CONCRETE CYLINDER/CUBE

Job No : 43/2025-2026 (Con).
Name of Client : GE (Army) South, Dhaka.
Ref ltr no : CEA/356 of 2022-2023/85/E-6 Dt.24 July' 2025.
Name of the project : Construction of 1 x 52 (C/D type) Officer's Qtr.
Status of sample : 8th floor roof.
Dt of sample collection: 28 July'2025
Test Standard : ASTM/BS

Sample Specimen: Ht 200mm(8") Dia 100 mm(4")
Type of Aggregate : Stone
Brand &Type of Cement : Shah Opc.
Proportion of Mixture : 1:1.5:3
Desired Design Strength : 3500 Psi

| Ser no. | Date of casting and (Age in days) | Date of Test | Specimen Area Sq inch | Maximum Load (Lbs) | Crushing Strength (Psi) | Average Crushing Strength (Psi) | Remarks |
|---------|--------------------------------------|--------------|--------------------------|-----------------------|----------------------------|---|------------------|
| 1 | 22 July'2025 (28 days) | 19 Aug'2025 | 12.17 | 43292.36 | 3557 | Average of Sample 1, 2 & 3 3707 | Combined Failure |
| 2 | | | 12.17 | 47714.66 | 3921 | | |
| 3 | | | 12.17 | 44319.76 | 3642 | | |

Cautions :

- 1 Samples as supplied to the laboratory have been tested. The laboratory authority does not bear any responsibility as to the representative character of the sample to be tested.
- 2 It is recommended that samples are sent in a sealed cover/packet/container under signature of the competent authority
- 3 In order to avoid fraudulent fabrication of the test result, it is recommended that test reports should be collected by duly authorized person and not by the contractor/supplier.

Observation on Specimen(if any):

1

Laboratory Technician

Test Performed By

Vetted By