



**MATERIAL TESTING LABORATORY**  
**MILITARY ENGINEER SERVICES(MES)**

Page No : 728

Copy no : 01

**TEST RESULT FOR COMPRESSIVE STRENGTH OF CONCRETE CYLINDER/CUBE**

Job No : 532/2024-2025 (Con).  
Name of Client : GE (Army) Jashore.  
Ref ltr no : CEA/257 of 2022-2023/50/E-6 Dt.10 Mar'2025.  
Name of the project : Construction of 1 x Office Building.  
Status of sample : Ground floor roof slab, sunshade, shelves etc.  
Dt of sample collection: 11 Mar'2025  
Test Standard : ASTM/BS

Sample Specimen: Ht 200mm(8") Dia 100 mm(4")  
Type of Aggregate : Stone  
Brand &Type of Cement : Elephant Opc.  
Proportion of Mixture : 1:1.5:3  
Desired Design Strength : 2300 Psi.

Ser no.	Date of casting and (Age in days)	Date of Test	Specimen Area Sq inch	Maximum Load (Lbs)	Crushing Strength (Psi)	Average Crushing Strength (Psi)	Remarks
1	06 Mar'2025 (07 days)	13 Mar'2025	12.17	31253.86	2568	Average of Sample 1, 2 & 3  2742	Combined Failure
2			12.17	32370.61	2660		
3			12.17	36502.56	2999		

**Cautions :**

- 1 Samples as supplied to the laboratory have been tested. The laboratory authority does not bear any responsibility as to the representative character of the sample to be tested.
- 2 It is recommended that samples are sent in a sealed cover/packet/container under signature of the competent authority
- 3 In order to avoid fraudulent fabrication of the test result, it is recommended that test reports should be collected by duly authorized person and not by the contractor/supplier.

**Observation on Specimen(if any):**

1

Laboratory Technician

Test Performed By

Vetted By

Note:[1 Mpa=145 psi, 1kg/cm<sup>2</sup>=14.223 Psi]