



MATERIAL TESTING LABORATORY
MILITARY ENGINEER SERVICES(MES)

Page No: 292

Copy no : 01

TEST RESULT FOR COMPRESSIVE STRENGTH OF CONCRETE CYLINDER/CUBE

Job No : 60 (D)/2025-2026 (Con).

Name of Client : GE (Army) Rangpur.

Ref ltr no : CEA/286 of 2022-2023/91/E-6 Dt.08 Oct'2025.

Name of the project : Construction of 1 x SMBK & CH/DH with Recreation room.

Status of sample : 1st floor beam & slab.

Dt of sample collection: 09 Oct'2025

Test Standard : ASTM/BS

Sample Specimen: Ht 200mm(8") Dia 100 mm(4")

Type of Aggregate : Stone

Brand &Type of Cement : Crown Opc.

Proportion of Mixture : 1:1.5:3

Desired Design Strength : 2275 Psi.

Ser no.	Date of casting and (Age in days)	Date of Test	Specimen Area Sq inch	Maximum Load (Lbs)	Crushing Strength (Psi)	Average Crushing Strength (Psi)	Remarks
1	05 Oct'2025 (07 days)	12 Oct'2025	12.17	35756.97	2938	Average of Sample 1 & 3 3067	Combined Failure
2			12.17	31610.61	2597		
3			12.17	38900.92	3196		

Cautions :

- 1 Samples as supplied to the laboratory have been tested. The laboratory authority does not bear any responsibility as to the representative character of the sample to be tested.
- 2 It is recommended that samples are sent in a sealed cover/packet/container under signature of the competent authority
- 3 In order to avoid fraudulent fabrication of the test result, it is recommended that test reports should be collected by duly authorized person and not by the contractor/supplier.

Observation on Specimen(if any):

1

Laboratory Technician

Test Performed By

Vetted By

Note:[1 Mpa=145 psi, 1kg/cm²=14.223 Psi]