



MATERIAL TESTING LABORATORY
MILITARY ENGINEER SERVICES(MES)

Page No : 850

Copy no : 01

TEST RESULT FOR COMPRESSIVE STRENGTH OF CONCRETE CYLINDER/CUBE

Job No : 612/2024-2025 (Con).
Name of Client : AGE (Army) Rajendrapur.
Ref ltr no : CEA/603 of 2021-2022/53/E-6 Dt.06 May'2025.
Name of the project : Construction of 1 x Composite workshop.
Status of sample : Wall, column, beam & Roof slab.
Dt of sample collection: 07 May'2025
Test Standard : ASTM/BS

Sample Specimen: Ht 200mm(8") Dia 100 mm(4")
Type of Aggregate : Stone
Brand & Type of Cement : Crown Opc.
Proportion of Mixture : 1:1.5:3
Desired Design Strength : 3500 Psi.

Ser no.	Date of casting and (Age in days)	Date of Test	Specimen Area Sq inch	Maximum Load (Lbs)	Crushing Strength (Psi)	Average Crushing Strength (Psi)	Remarks
1	11 Apr'2025 (28 days)	09 May'2025	12.17	50405.96	4142	Average of Sample 1, 2 & 3 3919	Combined Failure
2			12.17	45348.30	3726		
3			12.17	47330.36	3889		

Cautions :

- 1 Samples as supplied to the laboratory have been tested. The laboratory authority does not bear any responsibility as to the representative character of the sample to be tested.
- 2 It is recommended that samples are sent in a sealed cover/packet/container under signature of the competent authority
- 3 In order to avoid fraudulent fabrication of the test result, it is recommended that test reports should be collected by duly authorized person and not by the contractor/supplier.

Observation on Specimen(if any):

1

Laboratory Technician

Test Performed By

Vetted By

Note:[1 Mpa=145 psi, 1kg/cm²=14.223 Psi]