



MATERIAL TESTING LABORATORY
MILITARY ENGINEER SERVICES(MES)

Page No: 889

Copy no : 01

TEST RESULT FOR COMPRESSIVE STRENGTH OF CONCRETE CYLINDER/CUBE

Job No : 630/2024-2025 (Con).

Name of Client : GE (Army) Cumilla.

Ref ltr no : EinC/308 of 2022-2023/69/E-6 Dt.18 May'2025.

Name of the project : Construction of 1 x Milking parlour Shed.

Status of sample : Roof Slab.

Dt of sample collection: 20 May'2025

Test Standard : ASTM/BS

Sample Specimen: Ht 200mm(8") Dia 100 mm(4")

Type of Aggregate : Stone

Brand & Type of Cement : Crown Opc.

Proportion of Mixture : 1:1.5:3

Desired Design Strength : 2450 Psi

Ser no.	Date of casting and (Age in days)	Date of Test	Specimen Area Sq inch	Maximum Load (Lbs)	Crushing Strength (Psi)	Average Crushing Strength (Psi)	Remarks
1	14 May'2025 (07 days)	21 May'2025	12.17	36011.19	2959	Average of Sample 1 & 2 2879	Combined Failure
2			12.17	34068.06	2799		
3			12.17	28707.69	2359		

Cautions :

- 1 Samples as supplied to the laboratory have been tested. The laboratory authority does not bear any responsibility as to the representative character of the sample to be tested.
- 2 It is recommended that samples are sent in a sealed cover/packet/container under signature of the competent authority
- 3 In order to avoid fraudulent fabrication of the test result, it is recommended that test reports should be collected by duly authorized person and not by the contractor/supplier.

Observation on Specimen(if any):

1

Laboratory Technician

Test Performed By

Vetted By

Note:[1 Mpa=145 psi, 1kg/cm²=14.223 Psi]