



MATERIAL TESTING LABORATORY
MILITARY ENGINEER SERVICE(MES)

Page No : 64

Copy no : 02

TEST RESULT FOR COMPRESSIVE STRENGTH OF CONCRETE CYLINDER/CUBE

Job No : 64(D)/2025-2026 (Con).
Name of Client : AGE (Air) Shamsheernagar.
Ref ltr no : CE Air/206 of 2024-2025/15/E-6 Dt.14 Oct'2025.
Name of the project : Construction of 1 x Office Building.
Status of sample : Roof, slabs, sunshade, shelves etc (2nd floor roof slab).
Dt of sample collection: 16 Oct'2025
Test Standard : ASTM/BS

Sample Specimen: Ht 200mm(8") Dia 100 mm(4")
Type of Aggregate : Stone
Brand & Type of Cement : Seven rings Opc
Proportion of Mixture : 1:1.5:3
Desired Design Strength : 3600 Psi

Ser no.	Date of casting and (Age in days)	Date of Test	Specimen Area Sq inch	Maximum Load (Lbs)	Crushing Strength (Psi)	Average Crushing Strength (Psi)	Remarks
1	10 Oct'2025 (28 days)	07 Nov'2025	12.17	57832.97	4752	Average of Sample 1, 2 & 3 4556	Combined Failure
2			12.17	54051.12	4441		
3			12.17	54461.20	4475		

Cautions :

- 1 Samples as supplied to the laboratory have been tested. The laboratory authority does not bear any responsibility as to the representative character of the sample to be tested.
- 2 It is recommended that samples are sent in a sealed cover/packet/container under signature of the competent authority
- 3 In order to avoid fraudulent fabrication of the test result, it is recommended that test reports should be collected by duly authorized person and not by the contractor/supplier.

Observation on Specimen(if any):

1

Laboratory Technician

Test Performed By

Vetted By