



MATERIAL TESTING LABORATORY
MILITARY ENGINEER SERVICES(MES)

Page No : 98

Copy no : 01

TEST RESULT FOR COMPRESSIVE STRENGTH OF CONCRETE CYLINDER/CUBE

Job No : 65/2024-2025 (Con).
Name of Client : GE (Navy) Patuakhali.
Ref ltr no : EinC/93 of 2024-2025/18/E-6 Dt.07 Aug'2025.
Name of the project : Construction of 4 x Sentry post with 1 x Main Gate.
Status of sample : Foundation & Roof Slab.
Dt of sample collection: 10 Aug'2025
Test Standard : ASTM/BS

Sample Specimen: Ht 200mm(8") Dia 100 mm(4")
Type of Aggregate : Stone
Brand &Type of Cement : Seven rings Opc.
Proportion of Mixture : 1:1.5:3
Desired Design Strength : 2275 Psi

Ser no.	Date of casting and (Age in days)	Date of Test	Specimen Area Sq inch	Maximum Load (Lbs)	Crushing Strength (Psi)	Average Crushing Strength (Psi)	Remarks
1	03 Aug'2025 (07 days)	10 Aug'2025	12.17	29936.10	2460	Average of Sample 1, 2 & 3 2580	Combined Failure
2			12.17	31856.90	2618		
3			12.17	32415.28	2664		

Cautions :

- 1 Samples as supplied to the laboratory have been tested. The laboratory authority does not bear any responsibility as to the representative character of the sample to be tested.
- 2 It is recommended that samples are sent in a sealed cover/packet/container under signature of the competent authority
- 3 In order to avoid fraudulent fabrication of the test result ,it is recommended that test reports should be collected by duly authorized person and not by the contractor/supplier.

Observation on Specimen(if any):

1

Laboratory Technician

Test Performed By

Vetted By