



**MATERIAL TESTING LABORATORY**  
**MILITARY ENGINEER SERVICES(MES)**

Page No : 343

Copy no : 02

**TEST RESULT FOR COMPRESSIVE STRENGTH OF CONCRETE CYLINDER/CUBE**

Job No : 70 (D)/2025-2026 (Con).  
Name of Client : AGE (Air) PKP.  
Ref ltr no : EinC/81 of 2023-2024/39/E-4 Dt.19 Oct' 2025.  
Name of the project : Construction of Pump House & water reservoir.  
Status of sample : Reservoir beam & bottom slab.  
Dt of sample collection: 20 Oct'2025  
Test Standard : ASTM/BS

Sample Specimen: Ht 200mm(8") Dia 100 mm(4")  
Type of Aggregate : Stone  
Brand & Type of Cement : Shah Opc.  
Proportion of Mixture : 1:1.5:3  
Desired Design Strength : 3500 Psi

Ser no.	Date of casting and (Age in days)	Date of Test	Specimen Area Sq inch	Maximum Load (Lbs)	Crushing Strength (Psi)	Average Crushing Strength (Psi)	Remarks
1	15 Oct'2025 (28 days)	12 Nov'2025	12.17	49768.06	4089	Average of Sample 1, 2 & 3  3915	Combined Failure
2			12.17	44733.18	3676		
3			12.17	48423.90	3979		

**Cautions :**

- 1 Samples as supplied to the laboratory have been tested. The laboratory authority does not bear any responsibility as to the representative character of the sample to be tested.
- 2 It is recommended that samples are sent in a sealed cover/packet/container under signature of the competent authority
- 3 In order to avoid fraudulent fabrication of the test result, it is recommended that test reports should be collected by duly authorized person and not by the contractor/supplier.

**Observation on Specimen(if any):**

1

Laboratory Technician

Test Performed By

Vetted By