

MATERIAL TESTING LABORATORY MILITARY ENGINEER SERVICES(MES)

Page No: 224

Copy no: 01

TEST RESULT FOR COMPRESSIVE STRENGTH OF CONCRETE CYLINDER/CUBE

Job No : 167/2025-2026 (Con).

Name of Client : GE (Air) Tejgaon. Sample Specimen : Ht 200mm(8") Dia 100 mm(4")

Ref ltr no : CE Air/164 of 2024-2025/32/E-6 Dt.15 Sep'2025. Type of Aggregate : Stone

Name of the project : Construction of water Reservoir.

Status of sample : Water Reservoir Shear wall.

Brand &Type of Cement : Crown Opc.

Proportion of Mixture : 1:1.5:3

Dt of sample collection: 17 Sep'2025 Desired Design Strength: 2600 Psi

Test Standard : ASTM/BS

Ser no.	Date of casting	Date of Test	Specimen	Maximum Load	Crushing	Average	Remarks
	and		Area	(Lbs)	Strength	Crushing	
	(Age in days)		Sq inch		(Psi)	Strength	
						(Psi)	
1			12.17	21814.24	1792	Average of	
2	10 Sep'2025 (07 days)	17 Sep'2025	12.17	21011.09	1726	Sample 1, 2 & 3	Combined Failure
3			12.17	23615.34	1940	1820	

Cautions:

- 1 Samples as supplied to the laboratory have been tested. The laboratory authority does not bear any responsibility as to the representative character of the sample to be tested.
- 2 It is recommended that samples are sent in a sealed cover/packet/container under signature of the competent authority
- 3 In oder to be avoid fraudulent fabrication of the test result, it is recommended that test reports should be collected by duly authorized person and not by the contractor/supplier.

Observation on Specimen(if any):

1 As the strength is below the desired design strength, so nec. measures to be taken as per particular specifications of contract.

<u>Laboratory Technician</u> <u>Test Performed By</u> <u>Vetted By</u>